


- ALL EROSION AND SEDIMENT CONTROL PRACTICES SHALL BE INSTALLED IN ACCORDANCE WITH THE LATEST VERSION OF THE OHIO STANDARDS FOR STORMWATER MANAGEMENT LAND DEVELOPMENT AND URBAN STREAM PROTECTION. (REFERRED TO IN REMAINING TEXT AS "THE OHIO GUIDELINES".)
- ALL CONTRACTORS AND SUBCONTRACTORS TAKING PART IN SITE WORK THAT INVOLVES PHYSICAL GROUND DISTURBANCE ON THE PROJECT SITE SHALL SIGN AND DATE A COPY OF THE CERTIFICATION STATEMENT, WHICH IS LOCATED IN THE STORMWATER PREVENTION PLAN (SWP3) BEFORE UNDERTAKING ANY CONSTRUCTION ACTIVITY.
- THE SEDIMENT MEASURES DETAILED ON THE EROSION AND SEDIMENT CONTROL PLAN SHALL BE IN PLACE PRIOR TO CONSTRUCTION STARTUP FOR EACH CONSTRUCTION PHASE. ADDITIONALLY, ALL SEDIMENT CONTROLS MUST BE INSTALLED PRIOR TO GRADING AND WITHIN 7 DAYS OF FIRST GRUBBING. ONCE MEASURES ARE IN PLACE, ALL MEASURES SHALL BE PROPERLY MAINTAINED AND/OR REPLACED AS NECESSARY, AND THEN REMOVED FROM THE SITE BY THE CONTRACTOR ONCE THE SITE IS STABILIZED.
- FOLLOWING THE COMMENCEMENT OF CONSTRUCTION, INSPECTIONS SHALL BE CONDUCTED PER THE FOLLOWING SCHEDULE. CONTRACTORS AND SUB CONTRACTORS ARE RESPONSIBLE FOR HAVING A "OPERATOR" ON SITE DAILY THAT HAS CONTROL OF ALL ACTIVITIES OF THE PROJECT WHICH ARE NECESSARY TO ENSURE COMPLIANCE WITH THE SWP3 FOR THE SITE AND ALL PERMIT CONDITIONS INCLUDING THE ABILITY TO AUTHORIZE MODIFICATIONS TO THE SWP3, CONSTRUCTION PLANS AND SITE SPECIFICATION TO ENSURE COMPLIANCE WITH THE GENERAL PERMIT
- FOR CONSTRUCTION SITES WHERE SOIL DISTURBANCE ACTIVITIES ARE ON-GOING, THE QUALIFIED INSPECTION PERSONNEL SHALL CONDUCT A SITE INSPECTION AT LEAST ONCE EVERY SEVEN (7)
- CALENDAR DAYS AND WITHIN 24 HOURS OF 0.5" OR GREATER RAINFALL BASED ON THE WEEKLY SITE INSPECTIONS OR RAINFALL EVENT INSPECTIONS, THE EROSION AND SEDIMENT CONTROL MEASURES IDENTIFIED IN THE SWP3 SHALL BE BE REVISED AS SITE CONDITIONS WARRANT. THE CONTRACTOR SHALL IMPLEMENT THESE REVISIONS AS SOON AS PRACTICABLE.
- THE EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED AND MAINTAINED BY THE CONTRACTOR UNTIL THE FINAL SURFACE TREATMENTS ARE INSTALLED AND THE VEGETATED AREAS HAVE BEEN STABILIZED WITH AT LEAST 70% VEGETATIVE COVER. THE PROPERTY OWNER WILL ASSUME RESPONSIBILITY FOR MAINTAINING THE EROSION AND SEDIMENT SYSTEM(S) THEREAFTER.
- CONSTRUCTION SHALL PROCEED IN ACCORDANCE WITH THE CONSTRUCTION PHASING SCHEDULE SHOWN ON THE PLANS. AS PRACTICABLE, EXISTING VEGETATION SHALL BE PRESERVED. SITE PREPARATION ACTIVITIES SHALL BE
- PLANNED TO MINIMIZE THE AREA AND DURATION OF SOIL DISTURBANCE. ALL UNNECESSARY REMOVAL OF WOODY VEGETATION SHALL BE AVOIDED.
- INLET PROTECTION MEASURES SHALL BE INSTALLED AROUND STORM DRAIN INLETS TO PREVENT SEDIMENT LADEN WATER FROM ENTERING.
- 10. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE REMOVAL OF ALL TEMPORARY EROSION AND SEDIMENT CONTROL PRACTICES ONCE THE CONSTRUCTION PHASE HAS BEEN STABILIZED AND FUNCTIONING PROPERLY AS ACCEPTED BY THE ENGINEER.
- 11. DUST CONTROL AT DRIVING AREAS THE SITE MAY BE SPRAYED WITH WATER UNTIL THE SURFACE IS WET THIS IS ESPECIALLY EFFECTIVE ON HAUL ROADS AND ACCESS ROUTES. WATERING SHOULD BE DONE AT A RATE THAT PREVENTS DUST BUT DOES NOT CAUSE SOIL EROSION. WETTING AGENTS [LATEX EMULSION, RESIN IN WATER, ACRYLIC EMULSION (TRAFFIC AND NON-TRAFFIC)] ARE ALSO AVAILABLE TO INCREASE THE EFFECTIVENESS OF WATERING AND MUST FOLLOW MANUFACTURES INSTRUCTIONS.
- 12. THE BROOKFIELD TOWNSHIP, OHIO EPA, OR THE SITE ENGINEER MAY REQUEST ADDITIONAL MEASURES TO MINIMIZE THE POTENTIAL FOR ONSITE OR OFFSITE EROSION PROBLEMS THAT MAY OCCUR DURING
- 13. COPIES OF THE SOIL EROSION AND SEDIMENT CONTROL PLANS, SWP3 AND SWP3 INSPECTION REPORTS MUST BE MAINTAINED ON SITE UNTIL NOTICE OF TERMINATION HAS BEEN FILED.

- CONTRACTOR SHALL BE RESPONSIBLE FOR ALL OPERATION AND MAINTENANCE OF THE NEW
- DEVELOPMENT PROJECT AND PROJECT ACCESS DURING CONSTRUCTION. NO EARTHWORK ACTIVITIES SHALL COMMENCE UNTIL SILT FENCES AND SILT SOCKS HAVE BEEN INSTALLED AS SHOWN ON DRAWINGS.
- AREAS TO BE LEFT EXPOSED TO EROSION FOR MORE THAN 14 DAYS SHALL BE TEMPORARILY STABILIZED WITHIN 7 DAYS OF THE DATE THE ARE BECOMES INACTIVE. AREAS WITHIN 50 FEET OF A STREAM MUST BE STABILIZED WITHIN 2 DAYS OF INACTIVITY. APPLICATION OF ONLY MULCH FOR TEMPORARY STABILIZATION BETWEEN NOVEMBER 1 AND MARCH 31
- 4. PAVED AREAS SHALL BE KEPT FREE OF SEDIMENT, AND SHALL BE CLEANED PERIODICALLY AS REQUIRED BY CONSTRUCTION ACTIVITIES.
- CATCH BASINS SHALL BE PERIODICALLY INSPECTED FOR ACCUMULATION OF SEDIMENT. ALL CATCH BASINS WITHIN THE PROJECT SHALL BE CLEANED.
- 6. THE CONTRACTOR IS RESPONSIBLE TO INSPECT AND REPAIR EROSION AND SEDIMENT CONTROL MEASURES AS REQUIRED TO PREVENT DAMAGE OR SEDIMENTATION.
- UPON COMPLETION OF CONSTRUCTION AND ESTABLISHMENT OF PERMANENT GROUND COVER, REMOVE AND DISPOSE OF TEMPORARY EROSION CONTROL MEASURES. CLEAN SEDIMENT AND DEBRIS FROM TEMPORARY MEASURES AND FROM PERMANENT STORM DRAIN AND SANITARY SEWER SYSTEMS.

PERMANENT STABILIZATION

ALL AREAS AT FINAL GRADE MUST BE PERMANENTLY STABILIZED WITHIN 7 SAYS OF REACHING FINAL GRADE. THIS IS ACCOMPLISHED BY SEED AND MULCH, UNLESS SPECIAL MEASURES HAVE BEEN IDENTIFIED WITHIN THE SWP3. THESE MEASURES INCLUDE THE ADDITION OF TOPSOIL, EROSION CONTROL MATTING, ROCK RIP-RAP OR RETAINING WALLS. PERMANENT SEEDING SHOULD BE DONE MARCH 1 TO MAY 31 AND AUGUST 1 TO SEPTEMBER 30. DORMANT SEEDING CAN BE DONE FROM NOVEMBER 20 TO MARCH 15. AT ALL TIMES OF THE YEAR, THE AREA SHOULD BE TEMPORARILY STABILIZED UNTIL PERMANENT




- WHERE NECESSARY: STABILIZED CONSTRUCTION ENTRANCES SHALL BE INSTALLED TO PREVENT SOIL
- AND SEDIMENT FROM BEING TRACKED ON TO ROADWAYS. PERMANENT TRAFFIC CORRIDORS SHALL BE ESTABLISHED AND "ROUTES OF CONVENIENCE" SHALL BE AVOIDED. CONSTRUCTION TRAFFIC SHALL NOT CROSS STREAMS OR DITCHES EXCEPT AT SUITABLE CROSSING FACILITIES, AND SHALL NOT OPERATE UNNECESSARILY WITHIN WATERWAYS OR DRAINAGE
- 3. IF INTERNAL CONSTRUCTION ROADS ARE A SOURCE OF SEDIMENT-LADEN RUNOFF TO SENSITIVE AREAS, MEASURES SHALL BE TAKEN TO STABILIZE THE INTERNAL ROADWAYS AS SOON AS
- 4. STONE SIZE USE 1" 4" STONE, OR RECLAIMED OR RECYCLED CONCRETE EQUIVALENT
- 5. LENGTH NOT LESS THAN 70 FEET (EXCEPT ON A SINGLE RESIDENCE LOT WHERE A 30 FOOT MINIMUM
- LENGTH WOULD APPLY). THICKNESS - NOT LESS THAN TEN (10) INCHES.
- 7. WIDTH FOURTEEN (14) FOOT MINIMUM, BUT NOT LESS THAN THE FULL WIDTH AT POINTS WHERE
- INGRESS OR EGRESS OCCURS. TWENTY-FOUR (24) FOOT IF SINGLE ENTRANCE TO SITE.
- 8. FILTER CLOTH WILL BE PLACED OVER THE ENTIRE AREA PRIOR TO PLACING OF STONE 9. SURFACE WATER - ALL SURFACE WATER FLOWING OR DIVERTED TOWARD CONSTRUCTION ENTRANCES SHALL BE PIPED ACROSS THE ENTRANCE. IF PIPING IS IMPRACTICAL, A MOUNTABLE BERM
- WITH 5:1 SLOPES WILL BE PERMITTED. 10. MAINTENANCE - THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT
- TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS-OF-WAY, ALL SEDIMENT SPILLED. DROPPED, WASHED OR TRACTED ONTO PUBLIC RIGHTS-OF-WAY MUST BE REMOVED IMMEDIATELY.
- 11. WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH STONE AND WHICH DRAINS INTO AN APPROVED SEDIMENT TRAPPING DEVICE. 12. PERIODIC INSPECTION AND NEEDED MAINTENANCE SHALL BE PROVIDED AFTER EACH RAIN.



MULCHING AND SEEDING NOTES:


- STABILIZING MEASURES SHALL BE INITIATED AS SOON AS PRACTICAL IN PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED, BUT NOT MORE THAN 14 DAYS SHALL ELAPSE WITHOUT STABILIZATION AFTER WORK HAS CEASED. ACCEPTABLE TEMPORARY STABILIZATION INCLUDES MULCH, STRAW, HAY, EROSION CONTROL MATTING, OR OTHER FUNCTIONAL EQUIVALENT
- 2. TEMPORARY EROSION CONTROL PROTECTION BY MULCHING SHALL BE CARRIED OUT WITHIN 14 DAYS OF FILL PLACEMENT TO FINAL FINISHED GRADE IN ORDER TO AVOID ALL POSSIBLE CONTAMINATION OF PONDS, STREAMS, OR OTHER WATERCOURSES. PLACEMENT OF EROSION CONTROL MATTING OVER THE MULCH IS RECOMMENDED TO PROVIDE POSITIVE "TRACKING" OF THE MULCH AND INCREASED PROTECTION AGAINST EROSION.
- 3. AREAS WITHIN 50 FEET OF A STREAM MUST BE STABILIZED WITHIN 2 DAYS OF INACTIVITY.
- 4. DISTURBED AREAS SHALL BE REVEGETATED IN ACCORDANCE WITH RECOMMENDATIONS CONTAINED IN THE LATEST VERSION OF THE OHIO GUIDELINES.

PER THE OHIO GUIDELINES, TEMPORARY SEEDING SELECTION SHALL BE AS PER THE TABLE BELOW. MULCH AREA WITH STRAW (2 TONS/ACRE OR 90 LB./1,000 FT2), HYDROSEEDER WOOD CELLULOSE FIBER (2,000 LB./ACRE OR 46 LB./1,000 FT, WOOD MULCH/CHIPS (10-20 TONS/ACRE) PR MULCH MATTING OR ROLLED EROSION CONTROL PRODUCTS APPLIED ACCORDING TO MANUFACTURE'S



FEBRUARY 29 `6" TOPSOIL `WELL COMPACTED





- 1. TEMPORARY CONCRETE WASHOUT FACILITIES SHOULD BE LOCATED A MINIMUM OF 50 FEET FROM STORM DRAIN INLETS, OPEN DRAINAGE FACILITIES, AND WATER COURSES. EACH FACILITY SHOULD BE LOCATED AWAY FROM CONSTRUCTION TRAFFIC OR ACCESS AREAS TO PREVENT DISTURBANCE OR TRACKING
- 2. A SIGN SHOULD BE INSTALLED ADJACENT TO EACH WASHOUT FACILITY TO INFORM CONCRETE EQUIPMENT OPERATORS TO UTILIZE THE PROPER FACILITIES.
- TEMPORARY CONCRETE WASHOUT FACILITIES SHOULD BE CONSTRUCTED AND MAINTAINED IN SUFFICIENT QUANTITY AND SIZE TO CONTAIN ALL LIQUID AND CONCRETE WASTE GENERATED BY WASHOUT OPERATIONS.
- 4. TEMPORARY WASHOUT FACILITIES SHOULD HAVE A TEMPORARY PIT OR BERMED AREAS OF SUFFICIENT VOLUME TO COMPLETELY CONTAIN ALL LIQUID AND WASTE CONCRETE
- WASHOUT OF CONCRETE TRUCKS SHOULD BE PERFORMED IN DESIGNATED AREAS ONLY. 6. ONLY CONCRETE FROM MIXER TRUCK CHUTES SHOULD BE WASHED INTO CONCRETE
- HARDEN, THE CONCRETE SHOULD BE BROKEN UP, REMOVED, AND DISPOSED OF PER SOLID WASTE MANAGEMENT STANDARDS. DISPOSE OF HARDENED CONCRETE ON A
- 8. TEMPORARY ABOVE GRADE WASHOUT FACILITIES SHOULD BE CONSTRUCTED AS SHOWN IN THIS DETAIL.

CONCRETE WASHOUT DETAIL SCALE: N.T.S.

1. SUBSOLIER, PLOW, OR OTHER IMPLEMENT SHALL BE USED TO REDUCE SOIL COMPACTION AND

- ALLOW MAXIMUM INFILTRATION. SITE SHALL BE GRADED AS NEEDED TO PERMIT THE USE OF CONVENTIONAL EQUIPMENTFOR
- SEEDBED PREPARATION AND SEEDING TOPSOIL SHALL BE APPLIED WHERE NEEDED TO ESTABLISH VEGETATION
- SEEDING SHOULD BE DONE MARCH 1 TO MAY 31 OR AUGUST 1 TO SEPTEMBER 30. IF SEEDING OCCURS OUTSIDE OF THESE DATES, ADDITIONAL MULCH AND IRRIGATION MAY BE REQUIRED TO
- ENSURE A MINIMUM OF 80% GERMINATION. TILLAGE FOR SEEDBED PREPARATION SHOULD BE DONE WHEN THE SOIL IS DRY ENOUGH TO
- CRUMBLE AND NOT FORM RIBBONS WHEN COMPRESSED BY HAND. 6. SEEDING SHOULD NOT BE DONE OCTOBER 1 THROUGH NOVEMBER 20. DURING THIS PERIOD, THE SEEDS ARE LIKELY TO GERMINATE BUT PROBABLY NOT SURVIVE THE WINTER.
- 7. FOR WINTER SEEDING, METHODS FOR DORMANT SEEDING ARE AS FOLLOWS: 7.1. FROM OCTOBER 1 THROUGH NOVEMBER 20, PREPARE THE SEEDBED, THEN MULCH AND
- ANCHOR. AFTER NOVEMBER 20 AND BEFORE MARCH 15, BROADCAST THE SELECTED SEED MIXTURE. INCREASE THE SEEDING RATE BY 50%. 7.2. FROM NOVEMBER 20 THROUGH MARCH 15, WHEN SOIL CONDITIONS PERMIT, PREPARE THE
- SEEDBED, APPLY THE SELECTED SEED MIXTURE, MULCH AND ANCHOR. INCREASE THE SEEDING RATE BY 50%.
- APPLY THE SEED UNIFORMLY WITH CYCLONE SEEDER, DRILL, CULTIPACKER SEEDER, OR HYDRO-SEEDER, ON FIRM MOIST SEEDBED.

PERMANENT SEEDING MIXTURE:

ORIGINAL GROUND SURFACE

STREAM, OR OTHER SURFACE WATER.

SLOPE.

CEO

2. MAXIMUM SLOPE OF STOCKPILE SHALL BE 1:2.

SEEDING TO REDUCE EROSION AND SEDIMENT TRANSPORT AFTER CONSTRUCTION COMPLETION

SEED APPLICATION: 260 LBS. PER ACRE MINIMUM.

- **ERNST SOLAR FARM SEED MIX:** 35% FESTUCA RUBRA (CREEPING RED FESCUE)
- 35% FESTUCA RUBRA SSP. COMMUTATA (CHEWINGS FESCUE)

AREA CHOSEN FOR STOCKPILING OPERATIONS SHALL BE DRY AND STABLE. IN

3. UPON COMPLETION OF SOIL STOCKPILE, EACH PILE SHALL BE SURROUNDED

4. SILT FENCE OR FILTER SOCK/LOG TO EXTEND AROUND ENTIRE PERIMETER OF

WITH EITHER SILT FENCING OR FILTER SOCK/LOG, THEN IMMEDIATELY

NO CASE SHALL MATERIALS BE STOCKPILED WITHIN 25 FEET OF ANY DITCH,

STABILIZED WITH VEGETATION OR COVERED. SILT FENCE OR FILTER SOCK/LOG


ARE TO REMAIN IN PLACE UNTIL SUCH TIME AS SAID STOCKPILES ARE REMOVED.

STOCKPILE OR TO EXTEND AROUND DOWNSTREAM PORTION IF STOCKPILE IS ON

STABILIZED STOCKPILE DETAIL

SCALE: N.T.S.


- 10% FESTUCA BREVIPILA, 'BEACON' (HARD FESCUE, 'BEACON')
- 5% POA PRATENSIS, 'CORSAIR' (KENTUCKY BLUEGRASS, 'CORSAIR')
- 10% FESTUCA OVINA VAR. DURIUSCULA (F. LONGIFOLIA), 'JETTY' (HARD FESCUE, 'JETTY') 5% POA PRATENSIS, 'SHAMROCK' (KENTUCKY BLUEGRESS, 'SHAMROCK')




1. THE LIMITS OF DISTURBANCE ARE TO BE SURVEYED BY A REGISTERED PROFESSIONAL LAND SURVEYOR AS PER THE EROSION SEDIMENT CONTROL PLAN AND MARKED WITH SNOW FENCE PRIOR TO THE START OF CONSTRUCTION. 2. ALL WETLAND AREAS SHALL BE PROTECTED AS PER PLAN.

SAFETY FENCE SHOULD BE FASTENED SECURELY TO THE T-POSTS. 4. THE FENCING MUST REMAIN IN PLACE DURING ALL PHASES OF CONSTRUCTION; ANY CHANGE TO THE PROTECTIVE FENCING MUST BE APPROVED BY DESIGN ENGINEER.







SECTION

. FILTER SOCKS ARE APPLICABLE TO SLOPES UP TO 2:1 (H:V), AROUND INLETS, AND IN OTHER DISTURBED AREAS OF CONSTRUCTION SITES

REQUIRING SEDIMENT CONTROL

STANDARD SILT FENCE CAN BE REPLACED WITH A 12" DIAMETER FILTER SOCK. COMPOSITE FILTER SOCKS INSTALLED SHALL BE FILTREXX(R) SILT SOXX (TM) OR APPROVED EQUAL

LAND SURFACE SHOULD BE PREPARED BY MOWING GRASS OR MAKING SOIL OR PAVED SURFACES SMOOTH

COMPOSITE FILTER SOCKS SHALL BE PLACED PERPENDICULAR TO STORM WATER FLOW, ACROSS THE SLOPE, SWALE, DITCH OR CHANNEL COMPOSITE FILTER SOCKS SHALL BE PLACED ON CONTOURS AND WHERE POSSIBLE, 5 FEET OR GREATER FROM THE TOW OF SLOPE. COMPOST/MULCH MATERIAL SHALL BE WEED FREE, REFUSE FREE, CONTAMINANT FREE, AND DERIVED FROM WELL-DECOMPOSED SOURCE OF ORGANIC MATTER.COMPOST SHALL BE PRODUCED USING AN AEROBIC COMPOSTING PROCESS USING CFR 503 REGULATIONS.

NON-COMPOSTED PRODUCTS ARE NOT ACCEPTABLE 8. ON SOIL AND VEGETATED SURFACES, UNDER SHEET FLOW CONDITIONS, COMPOSITE FILTER SOCKS SHALL BE STAKED ON 10-FT CENTERS.

UNDER CONCENTRATED FLOW CONDITIONS COMPOSITE FILTER SOCKS SHALL BE STAKED ON 5-FT CENTERS. 9. STAKES SHALL BE DRIVEN THROUGH THE CENTER OF THE COMPOSITE FILTER SOCK AND INSTALLED A MINIMUM OF 8 INCHES AND A

MAXIMUM OF 12 INCHES INTO THE EXISTING SOIL, LEAVING A MINIMUM STAKE HEIGHT OF 2 INCHES ABOVE THE COMPOSITE FILTER SOCK. 10. EDGES OF THE COMPOSITE FILTER SOCKS SHALL BE TURNED UPSLOPE TO PREVENT SLOW AROUND THE ENDS OF THE COMPOSITE FILTER

UPON REMOVAL OF THE COMPOSITE FILTER SOCK, THE CONTRACTOR SHALL REMOVE ALL SEDIMENT ACCUMULATION PRIOR TO THE REMOVAL OF THE COMPOSITE FILTER SOCK. THE COMPOSITE FILTER SOCKS SHALL BE REMOVED IN THEIR ENTIRETY.


SCALE: N.T.S.

THE DISTURBED AREA SHALL BE SEEDED, FERTILIZED, AND MULCHED TO ENSURE THE VEGETATIVE COVER IS FULLY RESTORED. MONITOR THE VEGETATIVE RESTORATION AREA UNTIL EXPOSED AREAS ARE FULLY STABILIZED WITH VEGETATIVE COVER.

4. THE COMPOSITE MATERIAL MAY BE SPREAD OVER THE LANDSCAPE OR INCORPORATED INTO THE SOIL AT THE END OF THE PROJECT. THEREBY INCREASING SOIL QUALITY AND REDUCING WASTE.

COMPOSITE FILTER SOCK DETAIL


5. THE SOCK MESH SHALL BE PROPERLY DISPOSED.



COMPACTED SOIL **SECTION A-A ELEVATION**

- SILT FENCE SHALL BE INSTALLED PRIOR TO COMMENCEMENT OF CONSTRUCTION SILT FENCE SHALL BE PLACED ON THE DOWN SLOPE SIDE OF EXCAVATED AREAS AND AROUND SOIL STOCKPILES. SILT FENCE SHALL ALSO BE PLACED AROUND THE BOUNDARY OF WETLANDS ADJACENT TO THE WORK AREA AND AT THE EDGE OF THE WETLANDS AFTER CONSTRUCTION IS COMPLETE WITHIN RESIDENTIAL AREAS THE SILT FENCE SHALL BE INSTALLED ALONG THE PERIMETER OF THE
- ENTIRE WORK AREA. MAINTENANCE SHALL BE PERFORMED AS NEEDED AND MATERIAL REMOVED WHEN "BULGES"
- SILT FENCE MUST BE REPAIRED OR REPLACED WHEN THE ENDS ARE FRAYED OR WORN, AND THE FENCE IS NOT ANCHORED 6" INTO THE GROUND. WHEN ACCUMULATED SEDIMENT REACHES ONE-HALF THE HEIGHT OF THE SILT FENCE, THE SEDIMENT SHALL BE REMOVED AND DISPOSED OF IN AN APPROPRIATE UPLAND AREA.

SILT FENCE DETAIL SCALE: N.T.S.



JOINTS CONSTRUCTED BY WRAPPING THE TWO ENDS TOGETHER FOR **CONTINUOUS SUPPORT** FILTER FABRIC -JOINT DETAIL 36" MIN. FENCE POST FASTENER STEEL EITHER "D" OR "T (TYP.) **GEOTEXTILE** TYPE, OR 2" HARDWOOD FILTER FABRIC (SPACING 10'-0" MAX. O,C,) -MARAFI 100X OR -APPROVED EQUAL **GEOTEXTILE** FILTER FABRIC GRADE


DEVELOP.


SCALE: N.T.S.


7. ONCE CONCRETE WASTES ARE WASHED INTO THE DESIGNATED AREA AND ALLOWED TO


TEMPORARY CONCRETE WASHOUT FACILITIES SHOULD BE CONSTRUCTED ABOVE GRADE


MATERIALS GENERATED DURING WASHOUT PROCEDURES
















SCALE: N.T.S.











- 1. THE CABLE TRAYS ON THE RACKING SYSTEM MAY SUPPORT THE SPECIFIED 1500V PV CABLES. WHERE AC CONDUCTORS RATED LESS THAN 600V ARE INSTALLED IN THE SAME CABLE TRAY, THEY MUST BE SEPARATED BY A SOLID FIXED BARRIER OF
- MATERIAL COMPATIBLE WITH THE CABLE TRAY. 2. CABLES SHALL BE SECURED TO THE CABLE TRAY AT LEAST EVERY 4.5FT.
- CABLES OF THE SAME CIRCUIT SHALL BE BOUND TOGETHER AT LEAST EVERY 6FT. WHERE CABLES ENTER AND EXIT THE CABLE TRAY, THEY SHALL BE SECURED SO AS TO PREVENT STRESS ON CABLES. CABLES SHALL BE ROUTED IN A STRAIGHT PATH FROM PANEL CONNECTION TO FASTENER ON CABLE TRAY WHILE MAINTAINING A
- SECTIONS OF CABLE SHALL NOT BE PERMITTED. 5. ON ROWS CONTAINING MORE THAN (4) STRINGS, PV CABLES SHALL BE DISTRIBUTED TO UTILIZE EACH OF THE (4) CABLE TRAYS PROVIDED BY THE RACKING SYSTEM. NO MORE THAN (17) DC CIRCUITS SHALL BE INSTALLED IN ONE CABLE TRAY.

MINIMUM BEND RADIUS PER THE MANUFACTURER'S SPECIFICATIONS. LOOSE


- ENCLOSURES SHOULD BE MOUNTED TO NEC STANDARDS AND IN A SHADED AREA.
- ALL PENETRATIONS SHOULD BE MADE ON THE BOTTOM WITH WATER TIGHT CONNECTORS. 3. ONE STRAIN RELIEF COUPLING FOR EACH SENSOR WIRE RUN FREE AIR TO SENSOR WITH PROPER CABLE SECURING AND ROUTING TO INSURE
- A MAINTENANCE FREE LIFE. 4. FOR REMOTE WS: ONE TO CONNECT CONDUIT FOR MAIN TO REMOTE CAT 5 COMMUNICATION AND 24 VDC
- MODULE TEMP SENSOR (BAPI BA/T1K-RPP-10'-BB2) RATED FOR -47 TO 57°C. THIS MODULE SHALL BE MOUNTED IN A SHADED AREA NEAR A MODULE. SENSOR SHOULD BE SECURED WITH CLEAR EPOXY AND FOIL TAPE IN THE MIDDLE OF A MODULE AND THE MIDDLE OF A STRING. SENSOR PROVIDED IN WEATHER PROOF MOUNTING. 2 WIRES NEED TO BE EXTENDED TO THE WEATHER STATION BOARD WITH INSTALLER SUPPLIED OUTDOOR SHIELDED CAT 5 (STP OR FTP) OR BELDEN 9842.
- 6. FOR THE AMBIENT TEMPERATURE SENSOR (BAPI BA/T1K-0-BB2) SHOULD BE MOUNTED IN THE SHADE NEAR THE WEATHER STATION BOARD. AMBIENT TEMPERATURE SENSOR PROVIDED IN WEATHER PROOF MOUNTING. 2 WIRES NEED TO BE EXTENDED (MAX. 30 FT) TO THE WEATHER STATION BOARD WITH INSTALLER SUPPLIED OUTDOOR SHIELDED CAT 5 (STP OR FTP) OR OR BELDEN 9842.
- 7. WIND SPEED AND DIRECTION ANEMOMETER SHALL BE A DAVIS 7911. MOUNTING BRACKET, SCREWS AND 1.25 INCHES U-BOLTS INCLUDED. MOUNTED TO A POLE OR STRUT 3 TO 4 FEET ABOVE SURROUNDING SURFACES. CONNECTED TO WEATHER STATION BOARD, INCLUDES 30 FEET OF CAT 5 (STP OR FTP) AND SHOULD NOT BE EXTENDED.
- 8. PRECISION PYRANOMETER FOR GLOBAL HORIZONTAL IRRADIATION (GHI) MEASUREMENTS SHOULD BE MOUNTED LEVEL AT THE HIGHEST POINT OF THE ARRAY. CLEAR OF ANY SHADOWS THROUGHOUT THE YEAR. IF ANY OBJECT IS HIGHER IT NEEDS TO BE GREATER THAN 10 TIMES FARTHER AWAY THAN IT IS HIGHER IN ORDER TO NOT EFFECT THE MEASUREMENT. CONNECT TO THE WEATHER STATION BOARD, 30FT CABLE IS PROVIDED AND SHOULD NOT BE EXTENDED OR CUT.



PV MODULE IN



SCALE: N.T.S.





IT IS A VIOLATION OF THE OHIO STATE EDUCATION LAW FOR ANY PERSON TO ALTER THESE PLANS, SPECIFICATIONS OR REPORTS IN ANY WAY, UNLESS THEY ARE ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER.

www.crawfordandassociates.com

Wappingers Falls, NY 12590

400 Market Street Industrial Park, Suite 32

4411 Route 9, Suite 200, Hudson New York 12534 tel: (518) 828-2700

fax: (518) 828-2723

© COPYRIGHT

DRAWNG:

E-5.1

DRAWN BY: JSC, JSD, JGM H:\WORK\5204.24 Nottingham
OH\DWG\5204.24-DETAILS.dwg 07/19/2021 DESIGNED BY: JSC C&A JOB# CHECKED BY: JSC SCALE 5204.24 AS SHOWN APPROVED BY:

NOTES:
1. ALL LABELS AND SIGNAGE SHALL CONFORM TO THE FOLLOWING SPECIFICATIONS, OAE:

- MATERIAL: 0.010 HP12W
- UV LAMINATE 3M VHB ADHESIVE
- PRODUCED AT A UL APPROVED LABEL SHOP, SUCH AS BRADLEY NAMEPLATE, LUSTRECAL, OAE


- METAL OR PHENOLIC WITH ENGRAVED OR MACHINE PRINTED LETTERS.
- 2. LABEL & TEXT SIZES SHOWN ARE ENGINEERING RECOMMENDATIONS. SIZES ARE PERMITTED TO BE ADJUSTED. FINAL LABELS MUST BE LEGIBLE AND MEET ALL CODE REQUIREMENTS.

	AC CONDUCTORS	
	277/480 V	120/208V
PHASE A	BROWN	BLACK
PHASE B	ORANGE	RED
PHASE C	YELLOW	BLUE
GROUNDED CONDUCTOR	GRAY OR WHITE	WHITE
GROUNDED CONDUCTOR	GREEN OR BARE	GREEN OR BARE
GROUNDING ELECTRODE CONDUCTOR	GREEN W/ ORANGE	GREEN W/ ORANGE
	DC CONDUCTORS	
	STD DC NEG GROUNDED INVERTERS	STD DC POS GROUNDED INVERTERS OR
	OR NEG GROUNDED HALF OF BI-POLAR	POS GROUNDED HALF OF BI-POLAR
	INVERTERS	INVERTERS
	DC NEGATIVE	DC POSITIVE
		(-) FROM MODULE
UNGROUNDED CONDUCTOR**		YELLOW WIRE OR BLACK WIRE WITH
		YELLOW MARKING**
GROUNDED CONDUCTOR	(-) FROM MODULE	
	WHITE OR GRAY WIRE WITH RED	
	MARKING OR BLACK WIRE WITH	
	WHITE MARKING AND RED MARKING *	
	(IF INVERTER IS MONO-POLAR, RED	
	MARKING CAN BE ELIMINATED	
GROUNDING CONDUCTOR	GREEN OR BARE	GREEN OR BARE

* WHERE BLACK WIRE IS USED FOR GROUNDED CONDUCTOR, WHITE MARKING SHOULD BE PRIMARY AND COLOR MARKING SHOULD BE SECONDARY, ONLY TO INDICATE ASSOCIATION WITH A SPECIFIC ARRAY. WHITE MARKING SHOULD CLEARLY INDICATE THAT THIS IS THE GROUNDED CONDUCTOR.

** WHEN USING PV WIRE FOR A FLOATING (UNGROUNDED) SYSTEM WHERE BOTH + AND - OF THE ARRAY ARE FUSED BE SURE TO NOT USE WHITE CONDUCTORS. INSTEAD USE THE CHART ABOVE WITH THE APPROPRIATE SELECTION OF COLOR TO THE TERMINAL IT LANDS IN THE INVERTER

NOTE: THE NEGATIVE CONDUCTOR IS THE GROUNDED CONDUCTOR



REV. No. ZONE DATE BY


NOTTINGHAM SOLAR

ATHENS TOWNSHIP HARRISON COUNTY, OH ELECTRICAL DETAILS

SHEET 1

APPROVED BY:

IT IS A VIOLATION OF THE OHIO STATE EDUCATION LAW FOR ANY PERSON TO ALTER THESE PLANS, SPECIFICATIONS OR REPORTS IN ANY WAY, UNLESS THEY ARE ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER.



07/19/2021

SCALE

AS SHOWN

BQ ENERGY DEVELOPMENT, LLC.
PROJECT DEVELOPER
400 Market Street Industrial Park, Suite 32
Wappingers Falls, NY 12590



ENGINEERING, P.C.
4411 Route 9, Suite 200, Hudson New York 12534 tel: (518) 828-2700 fax: (518) 828-2723

5204.24

© COPYRIGHT

E-5.0

DRAWN BY: JSC, JSD, JGM
H:\WORK\5204.24 Nottingham,
OH\DWG\5204.24-DETAILS.dwg DESIGNED BY: JSC C&A JOB# DRAWNG: CHECKED BY: JSC